

# Quality Avenue Improvements

## Weekly Progress Meeting

Date: 4.30.2020

1. In Attendance:  
Erik Henningsgard, Simon Wirth, Matt Bissen, Cory Bednar, Al Gingras
2. Status of Work
  - a. Storm sewer installed to 1<sup>st</sup> St
  - b. Poor material encountered from STA 41+00 to 49+00
    - i. Midstates, MPM, and SEH met onsite to review on Tuesday
    - ii. The poor material will be removed from the trench area, fabric installed, and a maximum of 16" of gravel placed
    - iii. Road will need to be proof rolled during road construction to determine removal locations and depths
    - iv. Area is coned off and access to driveways has been maintained
3. Traffic Control / Detour Routes/ Access / Safety
  - a. Resident Coordination - Driveway Access
    - i. No complaints. A1 has been communicating with residents as they work in front of homes to get cars out, etc.
  - b. Mail / Garbage
    - i. No complaints
  - c. Dust Control
    - i. Today, tomorrow and Saturday
    - ii. Track and send to Cory
4. Coordination with Electric, Communications, Gas, Lighting
  - a. None this past week
  - b. Next week has potential for more conflicts as side storm sewer is installed.
  - c. Adjustments of structures to avoid is being coordinated with A1 and SEH
  - d. Waiting for Xcel on lighting schedule
5. Schedule for Upcoming Work / Water Shut Downs
  - a. A1 continue pipe work and finish next week
  - b. Traffic control will be pulled from yards
  - c. Midstates week of 5/11
6. Staking
  - a. None for pipe (already complete)
  - b. Ditch grades prior to 5/11
7. Other
  - a. None